



TANK INSTALLATION CHECKLIST

For Hoover Vault™ Tanks and FuelMaster® Systems

The completed checklist and copies of any written authorizations for variations and/or deviations received from CSI, should be retained by the tank owner and provided later to CSI to validate any future warranty claim.

Site Owner _____ Date of Installation _____

UL# on Tank _____ Nominal Tank Capacity _____

Site Address _____
Street City State Zip

Installing Contractor _____
Company Street City State Zip

General Site Procedures	Initial On Lines Below	
	Completed	N/A
1. If applicable, minor repairs have been completed to the exterior surface of the tank.....	_____	_____
2. Proper grounding has been completed.....	_____	_____
3. Tank is properly anchored.....	_____	_____
4. Proper signs / labels have been applied to the exterior of the tank.....	_____	_____
5. Spill containment is present and operational.....	_____	_____
6. Verification of air test prior to filling is documented.....	_____	_____
7. Foundation pad is properly sloped to prevent water accumulation.....	_____	_____
8. Secondary containment is free of any liquids.....	_____	_____
9. Product to be stored in this tank is _____ (must be a compatible fluid).	_____	_____
10. The audible fill alarm is functioning at 90%.....	_____	_____
11. The overfill protection device is stopping flow at 95%.....	_____	_____
12. Fill connection is liquid tight and lockable.....	_____	_____
13. Check valve is present when using a remote fill.....	_____	_____
14. Pump is securely attached to the mounting bracket.....	_____	_____
15. Pump is wired properly per current NEC standards.....	_____	_____
16. Pump is properly calibrated.....	_____	_____
17. Vent piping is installed in accordance with NFPA codes.....	_____	_____
18. Venting device is suitable for product stored.....	_____	_____
19. Emergency vents are operating properly.....	_____	_____
20. Mechanical gauge is properly calibrated.....	_____	_____
21. Audible and visual leak indicators are properly working.....	_____	_____
22. I understand routine maintenance is required as stated in installation instructions.....	_____	_____

My signature below confirms that this tank was installed in accordance with CSI installation instructions, that the product stored is compatible with the tank, either expressly listed within the warranty or written approval from CSI verifying compatibility, that I have read and agree to the terms of the Limited Warranty and I recognize that this tank requires routine maintenance following API Recommended Practices and that failure to adhere to and provide proof of proper maintenance may void the tank warranty.

Owner Representative (Print Name) _____ Date _____

Contractor Representative (Print Name) _____ Date _____

Owner Representative (Signature) _____ Date _____

Contractor Representative (Signature) _____ Date _____